

## General Fund - Spend against budget - Estimated in year

Project	Capital Description	Project Manager	Revised Budget 20-21 (Following P&F 26.06.20)	Revised Budget including Variations for Approval	Actuals to end of July	Current outstanding orders	Additional anticipated spend in year	Total Projected spend in year	Variance	Comments - Spend to date
TB6148	Lorry Carpark Extension	R Churchill	0	0	-2,672	0	2,672	0	0	
TC3130	Lorry Park Shower Upgrade	R Churchill	15,000	45,400	0	0	45,400	45,400	0	07.08.20 urgency item during August to increase the budget in order to provide additional showers to make site COVID-secure.
TC3131	Extension to London Road Car Park	B Rawlinson	107,407	107,407	0	0	107,407	107,407	0	07.08.20 scheme currently on hold.
TC3134	Works to SFACC	R Churchill	23,560	23,560	-44,475	30,179	37,856	23,560	0	
TC3135	Works to Buttermarket	P Preece	870,053	870,053	43,568	87,408	739,077	870,053	0	07.08.20 Ground Floor work to be completed by the end of October. Then revisit First Floor PID.
TA3053	Museum Improvements	C Coulton-Jones	211,808	211,808	0	62,967	148,842	211,808	0	
TA3056	NCWC Tudor Hall	C Coulton-Jones	200,000	200,000	0	0	200,000	200,000	0	07.08.20 currently obtaining quotes.
TA3097	Yorke Drive Regeneration and Community Facility	C Clarkson	130,000	130,000	0	0	130,000	130,000	0	
TB3154	Castle Gatehouse Project	C Coulton-Jones	4,025,150	4,025,150	0	967	4,024,183	4,025,150	0	
TB6161	S106 Vicar Water Play Area Improvements	A Kirk	38,296	38,296	38,296	0	0	38,296	0	07.08.20 scheme nearly complete.
TE3268	Southern Link Road Contribution	M Lamb	5,666,666	0	0	0	0	0	0	
TI1001	Joesph Whittaker School Contribution	M Norton	620,000	620,000	0	0	620,000	620,000	0	
	<b>Economic Development Committee</b>		<b>11,907,940</b>	<b>6,271,674</b>	<b>34,717</b>	<b>181,521</b>	<b>6,055,436</b>	<b>6,271,674</b>	<b>0</b>	
TA3286	Information Technology Investment	D Richardson	490,830	543,330	214,927	134,096	194,307	543,330	0	
TF2000	CCTV Replacement Programme	A Batty	140,500	140,500	0	0	140,500	140,500	0	
TF3221	Southwell Flood Mitigation	A Batty	453,421	453,421	0	0	453,421	453,421	0	
TF3227	Lowdham Flood Alleviation	A Batty	200,000	200,000	0	0	200,000	200,000	0	
TF3228	Homeless Hostel	L Monger	1,505,000	1,000,000	0	53,146	946,855	1,000,000	0	07.08.20 need to reprofile budget. went our for expression of interest in April and wasn't a great response - so further work to be carried out. start on site could be early 2021.
TF6011	Private Sector Disabled Facilities Grants	A Batty	852,661	761,782	35,048	4,451	722,283	761,782	0	
TF6012	Discretionary DFG	A Batty	47,660	140,000	31,027	0	108,973	140,000	0	

Project	Capital Description	Project Manager	Revised Budget 20-21 (Following P&F 26.06.20)	Revised Budget including Variations for Approval	Actuals to end of July	Current outstanding orders	Additional anticipated spend in year	Total Projected spend in year	Variance	Comments - Spend to date
TF6807	Warm Homes on Prescription	L Monger	73,253	179,939	2,611	9,613	167,716	179,939	0	12.08.20 since the beginning of the financial year, only emergency work is being carried out until the recovery group approve restarting business as usual. Currently £33k committed for urgent work. Revisit the budget and potential repasing in Q2.
TF6809	Fairholme Park (Ollerton) Conversion to Mains Gas	L Monger	97,488	97,488	0	0	97,488	97,488	0	12.08.20 44 Gas connections completed and home surveys delayed due to COVID but have recommenced in August. Invoices expected following completion of work.
	<b>Homes &amp; Communities Committee</b>		<b>3,860,813</b>	<b>3,516,460</b>	<b>283,613</b>	<b>201,306</b>	<b>3,031,542</b>	<b>3,516,460</b>	<b>0</b>	
TA1215	Leisure Centre Car Park Extension	A Hardy	0	0	-5,814	5,138	676	0	0	
TA1216	Dukeries LC New Pool	A Hardy	2,928,852	2,928,852	26,331	4,915	2,897,606	2,928,852	0	07.08.20 start on site due 1.9.20.
TA1217	Southwell Leisure Centre Improvements	A Hardy	1,500,000	1,500,000	0	0	1,500,000	1,500,000	0	07.08.20 conversations are taking place with SLCT with a view to an update report to P&F. Feasibility and business case to do.
TA1219	S106 - Blidworth LC Steam & Sauna Facility	R Churchill	23,754	23,754	16,504	0	7,250	23,754	0	07.08.20 Scheme is complete, snags to do.
TB2253	Vehicles & Plant (NSDC)	A Kirk	912,410	912,410	0	70,958	841,452	912,410	0	07.08.20 most of the vehicles in the replacement programme are on order.
TB6153	Cricket Facilities Kelham Rd - S106	A Hardy	0	0	0	0	0	0	0	
TB6154	S106 Community Facilities Provision Community & Activity Village	A Hardy	156,183	156,183	0	0	156,183	156,183	0	07.08.20 payable on commencement of phase due, due October 20.
TB6162	Loan to Newark Academy	A Hardy	240,000	240,000	0	0	240,000	240,000	0	07.08.20 school unable to accept the loan. Need to seek alternative.
TC3136	Climate Change	M Finch	30,000	30,000	0	0	30,000	30,000	0	
TC3137	Brunel Drive Door Entry System	A Kirk	42,227	42,227	16,270	12,484	13,473	42,227	0	07.08.20 fire alarms still to be complete, will be complete by early September.
	<b>Leisure &amp; Environment Committee</b>		<b>5,833,426</b>	<b>5,833,426</b>	<b>53,292</b>	<b>93,495</b>	<b>5,686,639</b>	<b>5,833,426</b>	<b>0</b>	
TC1000	New Council Offices	R Churchill	286,025	286,025	129,045	15,375	141,605	286,025	0	07.08.20 final retention release due during August.
TC2000	Land Acquisition	R Churchill	1,090,760	1,090,760	0	0	1,090,760	1,090,760	0	07.08.20 relevant deals are being progressed.
TC3016	Legionella Remedial Works	R Churchill	133,412	133,412	22,921	58,221	52,270	133,412	0	07.08.20 scheme due for completion by 1st October
TC3138	Lord Hawke Way Remedial Work & Bond	E Langtry	384,150	384,150	0	0	384,150	384,150	0	
TG1002	Contribution to Robin Hood Hotel	R Churchill	2,591,610	2,591,610	292,606	0	2,299,004	2,591,610	0	07.08.20 back in site now following lockdown. Due to reach PC in Feb 2021

Project	Capital Description	Project Manager	Revised Budget 20-21 (Following P&F 26.06.20)	Revised Budget including Variations for Approval	Actuals to end of July	Current outstanding orders	Additional anticipated spend in year	Total Projected spend in year	Variance	Comments - Spend to date
TG1003	Loan to Arkwood Developments	N Wilson	11,409,849	11,409,849	0	0	11,409,849	11,409,849	0	
	Policy & Finance Committee		15,895,806	15,895,806	444,573	73,595	15,377,638	15,895,806	0	
<b>TOTALS</b>										
			37,497,986	31,517,367	816,194	549,917	30,151,255	31,517,367	0	